Northwind Metrology - Calibration Certificate

Certificate No: NW-2026-004217

Technician: Elena Marrow

Customer contact: Jonas Hartwell

Phone: +44 20 7946 0183

Email: j.hartwell@example.org

Site address: 14 Harbour Lane
Port Verity, PV4 2QT

Calibration date: 2026-03-14

Instrument model: PG-200

Parameter	Value	Unit	Tol. min	Tol. max
Flow 50 % point reading	29.94	L/min	29.70	30.30
Gain error reading	0.02	%	-0.05	0.05
Temperature at full scale point	100.01	°C	99.85	100.15
Thermal coefficient reading	0.010	%/K	-0.020	0.020
Reading point 3: supply voltage test point	24.00	V	23.50	24.50
24 h drift test point	0.022	%	0.000	0.080
Reading point 3: bridge resistance reading	348.71	Ohm	345.00	355.00
Temperature zero point reading	0.04	°C	-0.15	0.15
Reading point 3: linearity error reading	0.07	%	0.00	0.10
Cable length check	3.54	m	1.00	5.00
Leak rate test point	0.23	mL/min	0.00	0.50
Hysteresis reading	0.06	%	0.00	0.10
Cable resistance test point	1.14	Ohm	0.00	2.00
Flow at full scale point, run 2	60.13	L/min	59.70	60.30
Flow 75 % point reading	45.14	L/min	44.70	45.30
Resolution test point	0.004	bar	0.001	0.010
Overload recovery test point, bench check, run 2	2.86	s	0.00	5.00
Insulation resistance test point	617.51	MOhm	100.00	1000.00

Parameter	Value	Unit	Tol. min	Tol. max
Reading point 3: ambient temperature reading	25.95	°C	18.00	28.00
Reading point 3: ambient humidity reading	48.63	%RH	30.00	70.00
Temperature 50 % point reading	50.01	°C	49.85	50.15
Flow zero point reading	-0.05	L/min	-0.30	0.30
Short-term stability reading, bench check	0.022	%	0.000	0.030
Output current high end test point, bench check	19.995	mA	19.980	20.020
Reading point full scale: pressure	9.999	bar	9.980	10.020
Span error reading, bench check	-0.06	%	-0.10	0.10
Offset error reading	-0.02	%	-0.05	0.05
Temperature 75 % point reading	75.01	°C	74.85	75.15
Reading point 3: output noise reading	1.60	mV	0.00	2.00
Excitation voltage test point, bench check, run 2	9.95	V	9.90	10.10
Repeatability reading	0.012	%	0.000	0.050
Shift after overload test point, bench check	0.03	%	-0.05	0.05
Flow 25 % point reading	15.14	L/min	14.70	15.30
Pressure 25 % point reading	2.491	bar	2.480	2.520
Output current low end test point	4.009	mA	3.980	4.020
Reading point 75 %: pressure	7.490	bar	7.480	7.520
Temperature at 25 % point, bench A	25.06	°C	24.85	25.15
Vibration error test point	0.05	%	0.00	0.10
Response time reading	0.55	s	0.00	2.00
Pressure zero point reading	-0.005	bar	-0.020	0.020
Pressure 50 % point reading	4.990	bar	4.980	5.020
Reading point 50 %: flow	29.86	L/min	29.70	30.30
Gain error reading, run 2	-0.00	%	-0.05	0.05
Temperature full scale point reading	100.00	°C	99.85	100.15

Parameter	Value	Unit	Tol. min	Tol. max
Display brightness check	76.21	%	50.00	100.00
Thermal coefficient reading, run 2	-0.006	%/K	-0.020	0.020
Supply voltage test point	24.27	V	23.50	24.50
Firmware build check	6.17	id	1.00	9.00
Display brightness check, run 2	64.04	%	50.00	100.00
Reading point 3: 24 h drift test point	0.026	%	0.000	0.080
Bridge resistance reading	351.91	Ohm	345.00	355.00
Temperature zero point reading, run 2	0.06	°C	-0.15	0.15
Linearity error reading	0.07	%	0.00	0.10
Leak rate test point, bench check, after conditioning	0.23	mL/min	0.00	0.50
Reading point 3: hysteresis reading	0.06	%	0.00	0.10
Cable resistance test point, run 2	0.99	Ohm	0.00	2.00
Reading point full scale: flow	59.98	L/min	59.70	60.30
Flow 75 % point reading, run 2	44.96	L/min	44.70	45.30
Resolution test point, run 2	0.003	bar	0.001	0.010
Reading point 3: overload recovery test point	2.76	s	0.00	5.00
Firmware build check, run 2	3.28	id	1.00	9.00
Insulation resistance test point, run 2	456.02	MOhm	100.00	1000.00
Ambient temperature reading	24.00	°C	18.00	28.00
Ambient humidity reading, bench check, after conditioning	54.89	%RH	30.00	70.00
Reading point 50 %: temperature	49.94	°C	49.85	50.15
Flow zero point reading, run 2	0.14	L/min	-0.30	0.30
Cable length check, run 2	3.17	m	1.00	5.00
Short-term stability reading	0.018	%	0.000	0.030
Output current high end test point, bench check, run 2	20.004	mA	19.980	20.020
Reading point full scale: pressure, run 2	9.989	bar	9.980	10.020

Parameter	Value	Unit	Tol. min	Tol. max
Span error reading	0.04	%	-0.10	0.10
Reading point 3: offset error reading	-0.00	%	-0.05	0.05
Temperature 75 % point reading, run 2	74.91	°C	74.85	75.15
Output noise reading, bench check, after conditioning	1.12	mV	0.00	2.00
Excitation voltage test point, bench check, run 2, run 2	10.00	V	9.90	10.10
Display brightness check, run 3	72.84	%	50.00	100.00
Repeatability reading, bench check	0.033	%	0.000	0.050
Shift after overload test point	0.01	%	-0.05	0.05
Reading point 25 %: flow	14.88	L/min	14.70	15.30
Pressure 25 % point reading, run 2	2.505	bar	2.480	2.520
Output current low end test point, bench check, after conditioning	4.010	mA	3.980	4.020
Display brightness check, run 4	79.40	%	50.00	100.00
Pressure at 75 % point	7.496	bar	7.480	7.520
Reading point 25 %: temperature	25.01	°C	24.85	25.15
Vibration error test point, bench check, descending	0.04	%	0.00	0.10
Firmware build check, run 3	5.25	id	1.00	9.00