Northwind Metrology - Calibration Certificate

Certificate No: NW-2026-005530

Technician: Anil Deverell

Customer contact: Margot Linden

Phone: +44 20 7946 0291

Email: m.linden@example.org

Site address: 3 Millrace Court
Port Verity, PV1 7AB

Calibration date: 2026-04-02

Instrument model: FM-85

Offset error reading, bench check, after conditioning, ascending run 2 (after thermal conditioning)	0.00	%	-0.05	0.05
Cable length check, ascending run 2 (after thermal conditioning)	4.03	m	1.00	5.00
Reading point 3: thermal coefficient reading, ascending run 2 (after thermal conditioning)	-0.004	%/K	-0.020	0.020
Output current high end test point, ascending run 2 (after thermal conditioning)	20.006	mA	19.980	20.020
Reading point zero: temperature, ascending run 2 (after thermal conditioning)	0.02	°C	-0.15	0.15
Flow at 75 % point, ascending run 2 (after thermal conditioning)	45.13	L/min	44.70	45.30
Flow 25 % point reading, ascending run 2 (after thermal conditioning)	14.86	L/min	14.70	15.30
Firmware build check, ascending run 2 (after thermal conditioning)	2.75	id	1.00	9.00
Firmware build check, ascending run 2 (after thermal conditioning), run 2	4.77	id	1.00	9.00
Ambient humidity reading, ascending run 2 (after thermal conditioning)	41.10	%RH	30.00	70.00
Reading point zero: pressure, ascending run 2 (after thermal conditioning)	-0.002	bar	-0.020	0.020
Pressure 25 % point reading, ascending run 2 (after thermal conditioning)	2.489	bar	2.480	2.520
Reading point 3: output noise reading, ascending run 2 (after thermal conditioning)	0.96	mV	0.00	2.00

Notes and conditions

This certificate is issued for the instrument identified on page 1 only.

Reference standards are traceable to the national standard of the issuing lab.

Expanded uncertainty is stated at a coverage factor of k = 2.

Results relate to the item as received and do not imply long-term stability.

Tolerance limits are those of the instrument data sheet.

Reproduction of this certificate is permitted only in full.

Gain error reading, ascending run 2 (after thermal conditioning)	-0.01	%	-0.05	0.05
Cable resistance test point, ascending run 2 (after thermal conditioning)	0.52	Ohm	0.00	2.00
Temperature full scale point reading, ascending run 2 (after thermal conditioning)	100.06	°C	99.85	100.15
Hysteresis reading, ascending run 2 (after thermal conditioning)	0.05	%	0.00	0.10
24 h drift test point, bench check, descending, ascending run 2 (after thermal conditioning)	0.044	%	0.000	0.080
Display brightness check, ascending run 2 (after thermal conditioning)	73.03	%	50.00	100.00
Flow full scale point reading, ascending run 2 (after thermal conditioning)	60.13	L/min	59.70	60.30
Temperature 75 % point reading, ascending run 2 (after thermal conditioning)	75.01	°C	74.85	75.15
Cable length check, ascending run 2 (after thermal conditioning), run 2	3.30	m	1.00	5.00
Pressure 50 % point reading, ascending run 2 (after thermal conditioning)	5.004	bar	4.980	5.020
Pressure 75 % point reading, ascending run 2 (after thermal conditioning)	7.504	bar	7.480	7.520
Ambient temperature reading, ascending run 2 (after thermal conditioning)	25.37	°C	18.00	28.00
Reading point 3: bridge resistance reading, ascending run 2 (after thermal conditioning)	351.12	Ohm	345.00	355.00
Temperature 25 % point reading, ascending run 2 (after thermal conditioning)	24.97	°C	24.85	25.15
Cable length check, ascending run 2 (after thermal conditioning), run 3	3.61	m	1.00	5.00
Warm-up time, ascending run 2 (after thermal conditioning)	9.81	min	0.00	30.00
Response time reading, ascending run 2 (after thermal conditioning)	1.13	s	0.00	2.00
Reading point 3: repeatability reading, ascending run 2 (after thermal conditioning)	0.038	%	0.000	0.050